

ID	Task Name	Duration	Start	Finish	Predecessor	2018				2019				2020				2021				2022				2023				2024				2025			
						Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1	NEPA	739 days?	Fri 12/1/17	Wed 9/30/20																																	
2	ITP from CDFW	262 days	Fri 12/1/17	Mon 12/3/18																																	
3	PES	41 days?	Fri 2/2/18	Fri 3/30/18																																	
4	Environmental Consultants	500 days?	Mon 3/5/18	Fri 1/31/20																																	
5	Prepare RFP's	24 days?	Mon 3/5/18	Thu 4/5/18																																	
6	Consultant solisitation period	16 days?	Fri 4/6/18	Fri 4/27/18	5																																
7	Send NTP	1 day?	Fri 5/11/18	Fri 5/11/18	6																																
8	Draft Tech Reports	108 days?	Mon 5/14/18	Wed 10/10/18	7																																
9	Caltrans Review	46 days?	Fri 10/12/18	Fri 12/14/18	8																																
10	Review & Submit Final Tech Reports	295 days?	Mon 12/17/18	Fri 1/31/20	9																																
11	EA	434 days?	Fri 2/1/19	Wed 9/30/20																																	
12	Caltrans Review	31 days?	Fri 2/1/19	Fri 3/15/19																																	
13	Revise and Resubmit to Caltrans	20 days?	Mon 3/18/19	Fri 4/12/19	12																																
14	Release Notice of Availability of Draft	26 days?	Fri 5/10/19	Fri 6/14/19	13																																
15	Public Comment Period	26 days?	Fri 5/10/19	Fri 6/14/19																																	
16	Public Hearing	1 day?	Fri 5/31/19	Fri 5/31/19																																	
17	Release of Final EA/FONSI	263 days?	Mon 9/30/19	Wed 9/30/20	14																																
18	ROW	293 days	Thu 10/1/20	Mon 11/15/21	1																																
19	E-76 ROW	20 days	Thu 10/1/20	Wed 10/28/20																																	
20	ACQUIRE ROW	260 days	Tue 11/17/20	Mon 11/15/21	19																																
21	UTILITY RELOCATION	1213 days?	Mon 1/1/18	Wed 8/24/22																																	
22	Notice (A letter)	1 day?	Mon 1/1/18	Mon 1/1/18																																	
23	Identify conflicts	322 days?	Fri 1/5/18	Mon 4/1/19	22																																
24	Conflict Map (B letter)	1 day?	Tue 4/2/19	Tue 4/2/19	23																																
25	Develop resolution plan	736 days?	Wed 4/3/19	Wed 1/26/22	24																																
26	Notice to Owner (C letter)	1 day?	Thu 1/27/22	Thu 1/27/22	25,20																																
27	RELOCATE UTILITIES (No UUD)	150 days	Thu 1/27/22	Wed 8/24/22	25,20																																
28	ROW CERTIFICATION	30 days	Thu 8/25/22	Wed 10/5/22	27,18																																
29	BOR AGREEMENTS AND PERMITS	437 days?	Fri 1/1/21	Mon 9/5/22	1																																
30	BOR Agreement	437 days?	Fri 1/1/21	Mon 9/5/22																																	
31	401 Water Cert	111 days?	Mon 4/4/22	Mon 9/5/22																																	
32	Nationwide Permit re-instatment	176 days?	Mon 1/3/22	Mon 9/5/22																																	
33	Design	1651 days	Mon 1/1/18	Mon 4/29/24																																	
34	60% PS&E	1321 days	Mon 1/1/18	Mon 1/23/23																																	
35	90% PS&E	122 days	Tue 1/24/23	Wed 7/12/23	34,1																																
36	FINAL PS&E	80 days	Thu 7/13/23	Wed 11/1/23	35																																
37	E-76 CONSTRUCTION	35 days	Thu 11/2/23	Wed 12/20/23	28,27,36,29																																
38	ADVERTISE PROJECT	45 days	Thu 12/21/23	Wed 2/21/24	37,36,28																																
39	BID OPENING TO AWARD	35 days	Thu 2/22/24	Wed 4/10/24	38																																
40	Contracts/submittal period	13 days	Thu 4/11/24	Mon 4/29/24	39																																
41	CONSTRUCTION	360 days	Wed 5/15/24	Tue 9/30/25	33,37,29,40																																
42	Roadwork	200 days	Wed 5/15/24	Tue 2/18/25	40																																
43	Bridge Work	120 days	Wed 5/15/24	Tue 10/29/24	40																																
44	As built	40 days	Wed 2/19/25	Tue 4/15/25	42,43																																
45	Close out	120 days	Wed 4/16/25	Tue 9/30/25	44																																

Project: Millerton Phase 1
Date: 7/18/2018

Task Progress Summary External Tasks Deadline Split Milestone Project Summary External Milestone